

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 10/25/2012

Week 25

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 380

Structures Set = 129

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

One accident occurred this week that did not involve injuries.

During off-loading of steel structure sections at the FI-Binford laydown yard, a load that was being moved became unstable and the steel pole section fell off the lifting equipment and hit the ground. There were no injuries, but the steel pole section was damaged. This was the 2<sup>nd</sup> such incident in less than one week, and a safety stand down was held to review and discuss procedures and safe load handling.

## Environmental

A potential new environmental site (rock pile) was identified near 1142 and is being evaluated.

A land owner in Steele Co. performed a burn of a field and burned up the ESA fencing that had been placed by the project. Once field was cleared, crews went back out and re-established ESA boundaries.

## Work Progress

Structure staking has been completed for structures 788 – 1244.

Tree & Fence crews are working back towards east to fill-in gaps from new land owner easements and areas where some re-work is needed.

Material delivery continues with deliveries of structures to the DI-Foster and EI-Griggs laydown yard. Eleven (11) loads to EI-Griggs yard, and eighteen (18) loads to FI-Northwood, and two (2) loads to DI-Foster yard over the past week.

Foundation installation has been completed at 1095, 1141, 1160, 1171, 1172, 1187, 1191, 1192, 1199, 1200, 1201, 1218 over the past week for a total of 12 foundations, with 380 completed in total.

Line construction crews performed hauling of structure segments and hardware & assemblies. Structure were set at 998-1003 over the past week for a total of 6 structures, with 129 completed in total.

## Work Planned for Next Week

Construction staking of structures to 1253.

Tree Clearing and Fence crews will be working from west-to-east to fill in gaps and make repairs for any missed items.

Foundation installation of structures 1046, 1095, 1124, 1135, 1149-1152, 1157-1160, 1166, 1168-1172, 1187-1191 and 1199-1201.

Framing for structures 1016, 1019, 788, 789, 800, 803, 807, 808, 814 and 815. Setting of structures 962, 964-968, 972, 974, 976, 983, 990, 992, 996, 998 and 1001.

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None