

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 11/21/2012

Week 28

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 411

Structures Set = 135

**226** PU-09-670 Filed: 11/23/2012 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks, week ending 11-21-2012

Minnkota Power Cooperative, Inc.

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No accidents, injuries, or near misses in the last week.

## Environmental

No new environmental issues or concerns were identified.

## Work Progress

Survey crews have complete ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 788 – 1277.

Tree crews have been working to complete clearing in Grand Forks Co. and complete several areas where access due to recent weather conditions have made hauling out brush difficult.

Material delivery continues with deliveries of structures to the EI-Griggs and FI-Northwood laydown yard. Two (2) loads to EI-Griggs yard, and sixteen (16) loads to FI-Northwood, and five (5) loads to CI-Harvey, and eleven (11) loads to GI-Prairie yard over the past week.

Foundation installation has completed 1178, 1197, 1198, 1205, 1206, 1210, 1211, 1212, 1213, 1214, 1256, 1264, 1265, 1266, 1268 over the past week for a total of 15 foundations, with 411 completed in total.

Line construction crews performed hauling of structure segments and hardware & assemblies. No structures were set over the past week, with 135 completed in total.

## Work Planned for Next Week

Construction staking of structures to 1301.

Tree Clearing in Burleigh Co. to complete clearing work for 2012.

Foundation installation at structures 1176, 1177, 1252-1254, 1263.

Setting starting at 788 and filling in gaps between 788-1020. Estimate total of 12 structures to set.

## Land Owner/Public Issues

Grand Forks Co. has placed new weight limit restrictions on one of the secondary road bridges in Fairfield Twp. Impact to the project is that an alternative traffic route was developed and will be pre-construction tested for road conditions next week.

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None