

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 11/29/2012

Week 30

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 433

Structures Set = 147

227 PU-09-670 Filed: 11/30/2012 Pages: 4
Minnkota Power 345 kV trans. line - Center to Grand
Forks, weeks ending 11-26 and 11-29-2012

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

No new environmental issues or concerns were identified.

Work Progress

Survey crews have complete ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 788 – 1301.

Tree crews have completed work for 2012 and have de-mobilized.

Material delivery continues with deliveries of structures to the FI-Northwood and GI-Prairie laydown yard. Seven (7) loads to FI-Northwood, and two (2) loads to GI-Prairie yard over the past week.

Foundation installation has been completed at 1175, 1251, 1252, 1253, 1254, 1255 over the past week for a total of 6 foundations, with 433 completed in total.

Line construction crews performed no work this week, and have completed setting 147 in total.

Work Planned for Next Week

Structure staking of structures to 1327.

Foundation installation of structures 1176, 1177, 1179-1182, 1220-1225, 1240-1245, 1263, 1271-1274.

Line construction setting of structures 799, 800, 803, 805-809, 811, 812, 814, 815-817, 819, 821, 833, 835.

Land Owner/Public Issues

None.

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 11/26/2012

Week 29

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 427

Structures Set = 147

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

No new environmental issues or concerns were identified.

Work Progress

Survey crews have complete ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 788 – 1293.

Tree crews have been working to complete clearing in several areas where land owners have recently signed easements, and are working their way west along the project route to complete off-season work.

Material delivery continues with deliveries of structures to the F1-Northwood and G1-Prairie laydown yard. Two (2) loads to E1-Griggs yard, and fourteen (14) loads to F1-Northwood, and eight (8) loads to G1-Prairie yard were received over the past week.

Foundation installation has completed 1161, 1173, 1174, 1207, 1208, 1215, 1233, 1234, 1235, 1236, 1237, 1238, 1239, 1250, 1269, 1270 over the past week for a total of 16 foundations, with 427 completed in total.

Line construction crews performed hauling of structure segments and hardware & assemblies. Structures 1011-1020, 788, 789 were set over the

past week for a total of 12 for the week, with 147 completed in total.

Work Planned for Next Week

Structure staking of structures to 1301.

Tree Clearing in Burleigh Co. to complete clearing work for 2012.

Foundation installation of structures 1175, 1176, 1251, 1252, 1253, 1254, 1263.

No setting of structures is planned for the week.

Land Owner/Public Issues

None.

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None