

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 12/17/2012

Week 33

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 486

Structures Set = 188

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

No new issues this week.

Work Progress

Survey crews have complete ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 788-1302.

Tree crews have completed work for 2012 and have de-mobilized.

Material delivery continues with deliveries of structures and materials to the CI-Harvey, FI-Northwood and GI-Prairie laydown yard. Five (5) loads to CI-Harvey, One (1) load to FI-Northwood, and five (5) loads to GI-Prairie yard over the past week.

Foundation installation has completed 1180, 1181, 1227, 1229, 1230, 1283, 1284, 1285, 1286, 1289, 1298, 1299, 1300, 1325, over the past week for a total of 14 foundations, with 486 completed in total.

Line construction crews performed structure setting at 890, 895, 897, 898, 899, 902, 903, 904, 911, 912, 913, 914, 916, 918 over the past week for a total of 14 structures, with 188 set in total.

Work Planned for Next Week

Structure staking of off season structures – ROW/ESA staking at 787 heading west.

Foundation installation of structures 1179, 1267, 1281, 1287, 1288, 1290, 1291, 1295, 1296, 1297, 1301, 1319, 1320, 1324 and 1325

Line construction to haul out to structures 1068-1087, framing structures 1049-1078, set structures 943-944, 946, 953-954, 956, 962, 969, 971, 973, 975, 977-980 and 980.

Land Owner/Public Issues

Foundation installation at 1223-1227 hit previously unknown drain tile. Drain tile had not been identified by land owner during all previous communications and was found during excavation operations. Land owner, land caretaker, and renter were all contacted and a mutually agreeable solution was determined and put into place.

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 12/14/2012

Week 32

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 472

Structures Set = 174

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

No new issues this week.

Work Progress

Survey crews have complete ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 878-882.

Tree crews have completed work for 2012 and have de-mobilized.

Material delivery continues with deliveries of structures and materials to the CI-Harvey, DI-Carrington, FI-Northwood and GI-Prairie laydown yard. Twelve (12) loads to CI-Harvey, two (2) loads to DI-Carrington, Ten (10) loads to FI-Northwood, and twenty-eight (28) loads to GI-Prairie yard over the past week.

Foundation installation has completed 1058, 1077, 1182, 1183, 1185, 1186, 1221, 1223, 1224, 1225, 1226, 1228, 1249, 1276, 1277, 1279, 1280, 1282 over the past week for a total of 18 foundations, with 472 completed in total.

Line construction crews performed structure setting at 816, 833, 835, 841, 845, 847, 847, 855, 875 and 877 over the past week completing 174 in total.

Work Planned for Next Week

Structure staking of off season structures –
ROW/ESA staking at 787 heading west.

Foundation installation of structures 1179, 1180, 1181, 1227, 1229, 1230, 1267, 1281, 1283, 1284, 1296, 1297, 1298, 1299, 1319, 1320 and 1324.

Line construction to haul structures 1029, 1050, 1052-1069, frame 1023-1048, and set 890, 895, 897, 898, 899, 902, 903, 904, 911, 912, 913, 914, 916, 918, 923, 930, 941 and 942.

Land Owner/Public Issues

None.

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None