

# Center to Grand Forks Project



## ► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 1/8/2013

Week 36

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 506

Structures Set = 193

231 PU-09-670 Filed: 1/9/2013 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks, week ending 01-08-2013

Minnkota Power Cooperative, Inc.

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No accidents, injuries, or near misses in the last week.

## Environmental

Following a detailed review of work practices, a more detailed foundation installation plan has been developed for use in highly sensitive environmental areas to ensure contractor awareness.

## Work Progress

Structure staking has been completed for structures 355-357, 703-721.

Material delivery continues with deliveries of structures and materials to the BI- Mercer, FI – Northwood, GI – Prairie laydown yard. One (1) load to BI - Mercer, two (2) loads to FI – Northwood this week.

Foundation installation has completed 878, 879, 880, 881, 882, 1281, 1293 and 1294 over the past week for a total of 8 foundations, with 506 completed in total.

Line construction crews performed structure setting at 981 and 990 over the past week for a total of 193 in total.

## Work Planned for Next Week

Structure staking at 69 – 70, 207, 240 – 242, 282, 721 – 746.

Foundation installation of structures: 355, 356, 357, 698, 699, 700, 701, 703, 704, 705, 706, 707, 1222, 1267, 1302 L, 1302 R, 1303 L

Structure setting: 973 – 999, 1196 – 1219.

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None