

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 1/16/2013

Week 37

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 518

Structures Set = 207

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

Crews performing foundation installation work within USFWS grassland easements over the past week demonstrated excellent sensitivity, in several cases developing new methods of marking areas to minimize ground disturbance and disruption within environmentally sensitive areas.

Work Progress

Structure staking has been completed for structures 207, 240-242, 282 and 722-728.

Material delivery continues with deliveries of structures and materials to the BI- Mercer, CI- Harvey, DI-Carrington, FI – Northwood, GI-Grand Forks. Two (2) loads to BI - Mercer, One (1) load to CI – Harvey, One (1) load to DI – Carrington, Twenty-Eight (28) loads to FI – Northwood, Six (6) loads GI – Grand Forks.

Foundation installation has completed 356-357, 703-711 and 1278 over the past week for a total of 12 foundations, with 518 completed in total.

Line construction crews performed structure setting at 942, 944-946, 953-954, 956, 959, 962, 969, 1197-1200 over the past week for a total of 14 structures, with 207 completed in total.

Work Planned for Next Week

Structure staking at 69 – 70, 725 – 740

Foundation installation of structures: 240-242, 355, 698-702, 712-714, 719-720, 1219-1222, 1322, 1313L, 1313R, 1314L, 1314R, 1315L, 1315R, 1316L, 1316R, 1317L, 1317R, 1318L, 1318R

Structure setting: 979-996, 1212-1228.

Wire Stringing: 788-816.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None