

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 2/19/2013

Week 42

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 594

Structures Set = 368

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No accidents, injuries, or near misses in the last week.

## Environmental

No issues over the past week.

## Work Progress

Structure staking has been completed for structures 681-694.

Material delivery continues with deliveries of structures and materials to the BI-Mercer, DI-Carrington and GI-Grand Forks. One (1) load to BI – Mercer, Three (3) loads to DI – Carrington, Four (4) loads to FI – Northwood and Three (3) loads GI – Grand Forks.

Foundation installation has completed 282, 761-762, 771-774, 1303-1306 L & R and 1321 over the past week for a total of 12 whole foundations, with 594 completed in total.

Line construction crews performed structure setting at 1177, 1196, 1219, 1222, 1244-1262, 1264-1266 and 1268-1274 over the past week for a total of 33 structures, with 368 completed in total.

## Work Planned for Next Week

Perform structure staking at 1327-1331 and 660-680.

Foundation installation of structures: 693-697, 702, 722, 767-770, 775-781, 783-785, 1302-1303, 1310, 1323, 1327 and 70 N & C & S.

Structure setting: 878-882, 1231-1232, 1263, 1275-1277 and 1281-1289.

Wire Stringing: Conductor: 816-833

Static: 788-833

OPGW: 788-833

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None