

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 3/15/2013

Week 45

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 636

Structures Set = 422

Spans of Conductor Pulled = 72

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Crews have begun the work of demobilizing equipment and materials out of the off-season environmentally sensitive areas along the project.

Work Progress

Survey crews have complete ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 640-647, 651-656 and 1331-1333

Material delivery continues with deliveries of structures and materials to the BI-Mercer, CI-Harvey, DI-Carrington, FI-Northwood, and GI-Grand Forks. One (1) load to BI – Mercer, Twenty-Four (24) Loads to CI-Harvey, Two (2) loads to DI – Carrington, One (1) load to FI – Northwood, One (1) load GI – Grand Forks.

Foundation installation has completed 70N, 685, 688-692, 727, 1323, 1329-1330 over the past week for a total of 11 whole foundations, with 636 completed in total.

Line construction crews performed structure setting at 207, 240-242, 1059, 1302-1308, 1312-1314, 1316-1317 and 1319-1320 over the past week for a total of 18 structures, with 422 completed in total.

Wire stringing 1222-1244 completed.

Work Planned for Next Week

Structure staking at 650, 1334 utility staking

Foundation installation of structures: 650, 667-668, 670-675, 677-678, 680-684, 687, 702, 748, 782, 786 and 1327

Structure setting: 1320-1330, 1175-1195

Wire Stringing: Finish 1222-1244

Start 1244-1267

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None