

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 3/20/2013

Week 46

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 647

Structures Set = 431

Spans of Conductor Pulled = 96

240 PU-09-670 Filed: 3/26/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 3-20-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Work is still progressing to demobilize materials out of the off-season areas of construction work prior to the end of off-season period (March 31st).

Work Progress

Structure staking has been completed for structures 650 & 1334 utility locates.

Material delivery continues with deliveries of structures and materials to the BI-Mercer, CI-Harvey, DI-Carrington. One (1) load to BI – Mercer, Forty (40) Loads to CI-Harvey, Two (2) loads to DI – Carrington.

Foundation installation has completed 673, 674, 681-684, 687, 702, 748, 1332-1333 over the past week for a total of 11 whole foundations, with 647 completed in total.

Line construction crews performed structure setting at 282, 355-357, 1267, 1318, 1321, 1322 and 1324 over the past week for a total of 9 structures, with 431 completed in total.

Wire stringing from 1244-1267.

Work Planned for Next Week

Structure staking at 1334 (relocate)

Foundation installation of structures: 663-665, 670-672, 780, 1327 and 1331

Structure setting: 1182-1195, 1323, 1328-1330, 1332

Wire Stringing: Finish 1244-1267, start at 1292 pulling to 1309

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None