

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 3/27/2013

Week 47

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 657

Structures Set = 445

Spans of Conductor Pulled = 96

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

Work is still progressing to demobilize materials out of the off-season areas of construction work prior to the end of off-season period (March 31<sup>st</sup>).

## Work Progress

Structure staking has been completed for structure 1334.

Material delivery continues with deliveries of structures and materials to the BI-Mercer, CI-Harvey, DI-Carrington. One (1) load to BI – Mercer, Twenty-Four (24) Loads to CI-Harvey, Two (2) loads to DI – Carrington, One (1) load to FI – Northwood, One (1) load to GI – Grand Forks.

Foundation installation has completed 670-672, 675, 677, 678, 680, 780, 1327, 1331 over the past week for a total of 10 whole foundations, with 657 completed in total.

Line construction crews performed structure setting at 1191-1195, 1311, 1323, 1325, 1326, 1328-1330, 1332, 1333 over the past week for a total of 14 structures, with 445 completed in total.

Wire stringing: Conductor at 1244-1267, OHGW at 1222-1244, and OPGW at 1222-1236.

## Work Planned for Next Week

Foundation installation of structures: 651, 652, 655, 658-665, 667, 668, 782, 786 and 1334

Structure setting: 846, 950, 951, 1074, 1117 and 1165-1190

Wire Stringing: OHGW @ 1222-1244 and 1244-1267  
Conductor @ 1292-1308

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None