

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 4/4/2013

Week 48

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 458

Spans of Conductor Pulled = 110

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Work to demobilize materials out of the off-season areas of construction has been completed.

Work Progress

Survey crews have begun ROW & ESA staking in Wells Co.

Material delivery continues with deliveries of structures and materials to the BI-Mercer, CI-Harvey, DI-Carrington. One (1) load to BI – Mercer, Seventeen (17) Loads to CI-Harvey, Three (3) loads to DI – Carrington.

Foundation installation has completed 661-665, 667-668, 782, 786 and 1334 over the past week for a total of 10 whole foundations, with 667 completed in total.

Line construction crews performed structure setting at 846, 950-951, 1074, 1117 and 1183-1190 over the past week for a total of 13 structures, with 458 completed in total.

Wire stringing: Conductor at 1292-1308, OHGW at 1222-1267, and OPGW at 1236-1264.

Work Planned for Next Week

Setting control points in Wells Co. & Sheridan Co.

Foundation installation of structures: Demobilized until the end of road restrictions

Structure setting: 1152-1182

Wire Stringing: Pull conductor & hardline at 1316-1321, sag & dead-end H-frames in FAA section

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None