

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 4/10/2013

Week 49

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 488

Spans of Conductor Pulled = 149

243 PU-09-670 Filed: 4/11/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand Forks, week ending 4-10-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey crews have begun ROW & ESA staking in Wells Co.

Material delivery continues with deliveries of structures and materials to the BI-Mercer, CI-Harvey. One (1) load to BI – Mercer, Fourteen (14) Loads to CI-Harvey

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Line construction crews performed structure setting at 1131, 1134, 1159-1176, 1178-1182, 1310, 1315, 1327, 1331 and 1334 over the past week for a total of 30 structures, with 488 completed in total.

Wire stringing: Conductor at 1316-1327.

Work Planned for Next Week

Setting control points in Wells Co. & Sheridan Co.

Foundation installation of structures: Demobilized until the end of road restrictions

Structure setting: 1128-1152

Frame structures: 1117-1134

Wire Stringing: Pull conductor & hardline at 1327-1334, sag & dead-end H-frames in FAA section.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None