

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 4/19/2013

Week 50

Extraordinary Events
Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 515

Spans of Conductor Pulled = 149

244 PU-09-670 Filed: 4/22/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 4-19-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey crews have demobilized.

Material delivery continues with deliveries of structures and materials to the BI-Mercer, CI-Harvey. One (1) load to BI – Mercer, Twenty (20) Loads to CI-Harvey

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Line construction crews performed structure setting at 1133-1158 over the past week for a total of 27 structures, with 515 completed in total.

Wire stringing: Dead-end 1323-1327 & Clip 1328-1333.

Work Planned for Next Week

Foundation installation of structures: Demobilized until the end of road restrictions

Structure setting: 1112-1133

Wire Stringing: 1219-1196 conductor pull, sag & dead-end H-frames in FAA section.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None