

# Center to Grand Forks Project



## ► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 4/23/2013

Week 51

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 531

Spans of Conductor Pulled = 150

**245** PU-09-670 Filed: 4/24/2013 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks, week ending 4-23-2013

Minnkota Power Cooperative, Inc.

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

Survey crews have demobilized.

Material delivery continues with deliveries of structures and materials to the CI-Harvey yard. Twenty-Four (24) Loads to CI-Harvey.

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Line construction crews performed structure setting at 1115, 1118-1132 over the past week for a total of 16 structures, with 531 completed in total.

Wire stringing: Finished conductor pull 1196-1219, started OPGW pull 1196-1219.

## Work Planned for Next Week

Foundation installation of structures: Demobilized until the end of road restrictions

Structure setting: 1093-1110, 1112-1114, 1116

Wire Stringing: OHGW & OPGW sag and clipping at 1219-1196, start conductor pull at 1186-1196, Prairie Sub wire install.

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None