

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 5/16/2013

Week 54

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 555

Spans of Conductor Pulled = 161

247 PU-09-670 Filed: 5/22/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 5-16-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey: 682 Fence repair & ESA/ROW @ 615-620.

Material delivery continues with deliveries of structures and materials to the BI-Mercer and CI-Harvey yards. One (1) load to BI-Mercer and one (1) load to CI-Harvey.

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Line construction crews finished structure setting at 1309 after repairs to the cross arm over the past week for a total of 1 structure, with 555 completed in total.

Wire stringing: Finished conductor pull between 1186-1161, Clipped at structures 1196-1186, dead ended structures 1305-1307 and 1317.

Work Planned for Next Week

Foundation installation: Demobilized until the end of road restrictions

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: Sag & Clip Conductor @ 1186-1161, OPGW @ 1209-1195, OHGW @ 1196-1186, Pull conductor @ 1161-1136

All work groups will be mobilizing back in the project area and full scale construction work is starting back up May 28th, 2013. Project Construction field office has moved locations to 111 Miller Ave Hurdsville effective May 14th 2013.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None