

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 5/24/2013

Week 55

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 555

Spans of Conductor Pulled = 186

248 PU-09-670 Filed: 5/30/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 5-24-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Silt fence repair work completed at various locations.

Work Progress

Survey: ESA/ROW @ 468-478, 619-650, 672-678.

Material delivery continues with deliveries of structures and materials to the BI-Mercer and FI-Harvey yards. Seven (7) loads to BI-Mercer and one (1) load to FI-Northwood.

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Line construction crews have finished structure setting from 788-1334 for a total of 555 completed in total.

Wire stringing: Sagged & clipped conductor from 1161-1186.

Work Planned for Next Week

Foundation installation: Demobilized until the end of road restrictions

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: Sag & Clip Conductor 1186-1161, OPGW @ 1209-1195, OHGW @ 1196-1186, and Pull conductor @ 1161-1136.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None