

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 5/30/2013

Week 56

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 555

Spans of Conductor Pulled = 187

249 PU-09-670 Filed: 5/31/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 5-30-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Silt fence repair work completed at various locations.

Work Progress

Survey: Const Staking at 199-206, 208-213, 471-475.
ESA/ROW Staking at 199-213, 371-380, 472-475,
615-618

Material delivery continues with deliveries of structures and materials to the BI-Mercer. Eighteen (18) loads to BI-Mercer.

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Structure setting installation has demobilized until road restrictions are lifted, with 555 completed in total.

Wire stringing: Conductor complete 1135-1136

Work Planned for Next Week

Foundation installation of structures: Demobilized until the end of road restrictions. Will be mobilizing back to project on June 3rd.

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: Conductor clipping 1136-1161, pull conductor 1124-1136, OPGW and OHGW clipped up to 1161

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None