

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 6/7/2013

Week 57

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 667

Structures Set = 555

Spans of Conductor Pulled = 200

253 PU-09-670 Filed: 6/14/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 6-7-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Spring 2013 environmental surveys are in progress to re-check areas where construction activities will be performed in 2013.

Work Progress

Survey: Const.: Tie Line 230 kV

ESA/ROW: 680-660, 618-615, 371-East

QC:639-627, 625-618, 474-468, 376-372

Material delivery continues with deliveries of structures and materials to the BI-Mercer. Sixteen (16) loads to BI-Mercer yard.

Foundation installation has demobilized until road restrictions are lifted, with 667 completed in total.

Structure setting installation has demobilized until road restrictions are lifted, with 555 completed in total.

Wire stringing: Sagged & Clipped OPGW 1181-1209.

Work Planned for Next Week

Foundation installation of structures: 616-624

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: Pull, Clip & Sag OHGW 1136-1161; OPGW 1139-1153, 1125-1139; Pull Conductor 1075-1135; Clip 1095-1161

Restoration: 1323-1321, 1234-1233, 1219, 1203-1201, 1196-1193, 1190-1192, 1190-1187

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

Four (4) Structure Relocation requests will be filled under a separate report:

SR-CGF-WL-004

SR-CGF-GF-003

SR-CGF-GF-004

SR-CGF-GF-005