

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 6/25/2013

Week 60

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 682

Structures Set = 555

Spans of Conductor Pulled = 302

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey: Const: 591-601, 686

ESA/ROW: 225-231, 568-602

QC: I, 215-216, 591-595, 651-657, 686

Material delivery continues with deliveries of structures and materials to BI-Mercer & CI-Harvey. Eleven (11) loads to BI-Mercer and Five (5) loads to CI-Harvey.

Foundation installation has completed 637-640, 651, 660, 686, T-1 over the past week for a total of 8 whole foundations, with 682 completed in total.

Structure setting installation has demobilized until road restrictions are lifted, with 555 completed in total.

Wire stringing: Conductor clipped from 1095-1055, OHGW clipped from 1135-1124, OPHW clipped from 1153-1125

Restoration: 1168-1172, 1184-1185, 1188-1190, 1219 (in progress).

Work Planned for Next Week

Foundation installation of structures: 203-206, 629-633, 653-656, 675-676

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: OPGW 1117-1083, OHGW 1124-1095, Conductor 1055-999

Restoration: F-1 Northwood Yard

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 6/25/2013

Week 58

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 670

Structures Set = 555

Spans of Conductor Pulled = 223

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Spring 2013 environmental surveys are in progress to re-check areas where construction activities will be performed in 2013.

Work Progress

Survey: Const: 1, 214-217, 608-613, 631-634, 637, 640-650

ESA/ROW: 213-220, 608-612

QC: Tie Line 230kV, 199-206, 208-213, 613-618

Material delivery continues with deliveries of structures and materials to the BI-Mercer. Twenty-Seven (27) loads to BI-Mercer.

Foundation installation has completed 616-618 over the past week for a total of 3 whole foundations, with 670 completed in total.

Structure setting installation has demobilized until road restrictions are lifted, with 555 completed in total.

Wire stringing: Clipped conductor 1161-1124, OHGW clipped 1131-1209, OPGW clipped 1196-1186

Work Planned for Next Week

Foundation installation of structures: 209-212, 615, 635-641

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: Pull & Clip Conductor 1055-1124; OHGW 1095-1135; OPGW 1095-1135

Restoration: 1321-1323, 1233-1234, 1219, 1196, 1188-1190, 1184-1185, 1167-1172

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None