

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 6/26/2013

Week 59

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 674

Structures Set = 555

Spans of Conductor Pulled = 252

258 PU-09-670 Filed: 6/28/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 6-26-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Silt fence monitoring and repairs.

Work Progress

Survey:

Const: 1, 218-220, 602-607

ESA/ROW: 213-220, 224-225, 600-612, 650-657

QC: 608-613, 637, 651-657

Material delivery continues with deliveries of structures and materials to the BI-Mercer. Thirty (30) loads received at BI-Mercer.

Foundation installation has completed 615, 634-636 over the past week for a total of 4 whole foundations, with 674 completed in total.

Structure setting installation has demobilized until road restrictions are lifted, with 555 completed in total.

Wire stringing: Clipped: Conductor 1095-1118, OHGW 1161-1124, OPGW 1167-1172

Restoration: 1219, 1321-1323 (in progress)

Work Planned for Next Week

Foundation installation of structures: 204-206, 637-641, 656-657, 660, 686

Structure setting: Demobilized until the end of road restrictions

Wire Stringing: Sag & Clip Conductor 1095-1023; OHGW 1095-1124; OPGW 1125-1097

Restoration: 1321-1323, 1233-1234, 1219, 1196, 1188-1190, 1184-1185, 1167-1172

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None