

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 7/3/2013

Week 61

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 701

Structures Set = 555

Spans of Conductor Pulled = 335

260 PU-09-670 Filed: 7/8/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 7-3-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey:

Const: 576-590

ESA/ROW: 235-240, 557-568, 619-630

QC: 1, 215-216, 591-595, 651-657, 686

Material delivery continues with deliveries of structures and materials to BI-Mercer & CI-Harvey yards. Twenty-One (21) loads to BI-Mercer and Five (5) loads to CI-Harvey.

Foundation installation has completed 203-205, 209, 211, 213-214, 630-633, 641, 652-657, 666 over the past week for a total of 19 whole foundations, with 701 completed in total.

Structure setting installation has demobilized until road restrictions are lifted, with 555 completed in total.

Wire stringing: Conductor clipped from 1055-999, OHGW clipped from 1095-1124

Restoration: FI laydown yard (in progress)

Work Planned for Next Week

Foundation installation of structures: 212-216, 625, 627-629, 642-645, 649, 650, 676

Structure setting: Demobilized

Wire Stringing: OPGW 1097-1055, OHGW 1095-1055, Conductor 1023-973

Restoration: F-I Northwood Yard

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None