

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 7/10/2013

Week 62

Extraordinary Events

Safety: One

Minor Injury (No lost time)

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 709

Structures Set = 555

Spans of Conductor Pulled = 387

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

Project had a minor injury occur when a crew member was exiting a vehicle onto uneven ground and had a minor twist of his ankle. There was no lost time and employee continued working.

Environmental

No issues over the past week.

Work Progress

Survey – Construction Staking: 221-222, 224-226, 557-559, 561-575, 626 and 648-649.

Material delivery continues with deliveries of structures and materials to BI-Mercer & CI-Harvey. Ten (10) loads to BI-Mercer and Two (2) loads to CI-Harvey.

Foundation installation has completed 206, 212, 625, 627-629, 649-650, 676 over the past week for a total of 9 whole foundations, with 709 completed total.

Structure setting installation has demobilized, with 555 completed in total.

Wire stringing: Conductor clipped from 999-973, OHGW clipped from 1095-1055, OPGW clipped from 1083-1055

Restoration: FI laydown yard (in progress)

Work Planned for Next Week

Foundation installation of structures: 208, 215-223, 566-571, 619-624, 626, 642,-645, 658-659, 669, 679

Structure setting: Demobilized

Wire Stringing: OPGW 1026-914, OHGW 1023-899, Conductor 944-875

Restoration: F-I Northwood Yard

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

See minor safety issue

Structure Move Requests

None