

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 7/19/2013

Week 63

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 725

Structures Set = 589

Spans of Conductor Pulled = 447

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

Silt fence repairs performed.

Work Progress

Survey: Const: 223-239

ESA/ROW: 223-224, 538-557, 575-608

QC: 217, 220-239, 576-590

Material delivery continues with deliveries of structures and materials to BI-Mercer, CI-Harvey & DI-Carrington. Thirty-Nine (39) loads to BI-Mercer, One (1) load to CI-Harvey and One (1) load to DI-Carrington.

Foundation installation has completed 208-209, 216-218, 570, 608, 621-624, 626, 648, 658-659, 679 over the past week for a total of 16 whole foundations, with 725 completed in total.

Line construction crews performed structure setting at 740-741, 744-747, 758-764, 767-768, 770-787 over the past week for a total of 34 structures, with 589 completed in total.

Wire stringing: Clipped: Conductor 973-914, OHGW 1055-973, OPHW 1055-998

Restoration: FI – Northwood Yard (in progress)

Work Planned for Next Week

Foundation installation of structures: 219-231, 562-564, 566-569, 571-572, 597-600, 606-609, 619-622, 642-647, 658, 669

Structure setting: 739 West (6 per day)

Wire Stringing: OPGW 970-900, OHGW 973-914, Conductor 898-833

Restoration: F-I Northwood Yard, 1155-1157, 1163-1167

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None