

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 7/26/2013

Week 64

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 750

Structures Set = 600

Spans of Conductor Pulled = 488

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey:

Const: 193-198

ESA/ROW: None

QC: 193-198, 550-565

Material delivery continues with deliveries of structures and materials to BI-Mercer. Twenty-Eight (28) loads to BI-Mercer.

Foundation installation has completed 219-222, 224-225, 592, 603-604, 606-607, 610-614, 619-620, 642-647, 669 over the past week for a total of 25 whole foundations, with 750 completed in total.

Line construction crews performed structure setting at 729-739 over the past week for a total of 11 structures, with 600 completed in total.

Wire stringing: Clipped: Conductor 870-918, OHGW 944-972, OPHW 942-978

Restoration: F1 – Northwood Yard (in progress)

Work Planned for Next Week

Foundation installation of structures: 200-202, 210, 223, 226-235, 565, 572, 580-583, 588-606

Structure setting: 769, 748, 743, 742, 728-704

Wire Stringing: OPGW 900-829, OHGW 944-933, Conductor 875-833

Restoration: F-1 Northwood Yard, 1155-1157, 1163-1167

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None