

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 8/9/2013

Week 66

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 809

Structures Set = 657

Spans of Conductor Pulled = 530

267 PU-09-670 Filed: 8/12/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks, week ending 8-9-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey:

Const: 185-192, 502-505, 509-514, 517, 560

ESA/ROW: 185-192, 502-505, 509-514, 517-530

QC: 503-505, 509-514, 517-526 530-538

Material delivery continues with deliveries of structures and materials to BI-Mercer. Twenty-Eight (28) loads to BI-Mercer.

Foundation installation has completed 199, 228-231, 233-234, 536, 537, 549-552, 560-564, 566-569, 571-580, 585-586 over the past week for a total of 34 whole foundations, with 809 completed total.

Line construction crews performed structure setting at 699-675 over the past week for a total of 25 structures, with 657 completed total.

Wire stringing: Clipped: Conductor 782-788, OHGW 907-855, OPGW 886-846

Restoration: FI – Northwood Yard

Work Planned for Next Week

Foundation installation of structures: 192-198, 200-202, 215, 236-239, 525-534, 538-548, 556-560

Structure setting: 669-640

Wire Stringing: OPGW 829-815, 801-787, OHGW 788-780, 748-727, Conductor 727-702, 702-670

Restoration: EI – Binford Yard, 1095-1093, 1314-1307

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None