

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 8/8/2013

Week 65

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 775

Structures Set = 632

Spans of Conductor Pulled = 524

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey:

Const: 518-534, 541-549
ESA/ROW: 193-198, 219, 239, 535-540
QC: 526-549

Material delivery continues with deliveries of structures and materials to BI-Mercer. Twenty-Eight (28) loads to BI-Mercer.

Foundation installation has completed 210, 223, 226, 227, 581-584, 587-591, 593-602 and 605 over the past week for a total of 25 whole foundations, with 775 completed in total.

Line construction crews performed structure setting at 700-728, 742, 743, 748 and 769 over the past week for a total of 33 structures, with 632 completed in total.

Wire stringing: Clipped: Conductor 869-833, OHGW 946-907, OPHW 944-886

Restoration: F1 – Northwood Yard

Work Planned for Next Week

Foundation installation of structures: 170-172, 183-195, 232, 535-536, 562-564, 566-569

Structure setting: 702-673

Wire Stringing: OPGW 885-846, OHGW 907-833, Conductor 788-780, 748-727

Restoration: F-1 Northwood Yard, I092-I101, E1 – Binford Yard

Land Owner/Public Issues

The project has received some complaints about gates being left open. Additional instructions have been reviewed with the project contractors and inspectors.

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None