

# Center to Grand Forks Project



## ► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 8/28/2013

Week 69

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 919

Structures Set = 740

Spans of Conductor Pulled = 579

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

Helicopter flew outside the guard structure and rope came in contact with single phase distribution line causing short outage. Discussions and direction were provided to helicopter crews related to safe pulling practices and guard structures.

## Environmental

During work site preparations at 478, contractor properly segregated topsoil to side for restoration and placed erosion controls around topsoil stockpile. Later that evening, other employees made independent decision to further grade the site and the topsoil was intermingled with sub-soils. Contractor was contacted for this errant decision and practice, and contractor will purchase clean weed free topsoil to replace at site and topsoil will be restored during restoration process.

Category D surveys have been completed – No new ESA.

## Work Progress

Survey:

Const: 107-109, 172, 423-438, 440-455

ESA/ROW: 89-106, 109-111, 423-433, 440-467

QC: 107-126, 172, 423-438, 440-462

Material delivery continues with deliveries of structures and materials to AI- Center. Thirty-Nine (39) loads to AI- Center.

Foundation installation has completed 1, 178, 180-192, 467-478, 480-487, 489-492, 495-497, 502, 518

over the past week for a total of 44 whole foundations, with 919 completed total.

Line construction crews performed structure setting at 592-633 over the past week for a total of 42 structures, with 740 completed total.

Wire stringing: Clipped: Conductor 679-657, OHGW 722-747, OPGW 699-742

Restoration: E1 Binford, 1095-1093

## Work Planned for Next Week

Foundation installation of structures: 115-118, 172-177, 232, 432-450, 452, 454-455, 457-467, 489, 493

Structure setting: 591-567

Wire Stringing:

OPGW: 671-627

OHGW: 669-636

Conductor 605-565

Restoration: E1 – Binford Yard, 1000, 994-992, 980, 975-973

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 8/23/2013

Week 68

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 875

Structures Set = 692

Spans of Conductor Pulled = 557

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

### Survey:

Const: 173-177, 181-184, 456-467, 475-479

ESA/ROW: 103-126, 173-177, 181-185

QC: 178-184, 463-467, 475-487

Material delivery continues with deliveries of structures and materials to BI-Mercer and CI-Harvey. Fort-teen (14) loads to BI-Mercer and ten (10) loads to CI-Harvey.

Foundation installation has completed 179, 193-195, 215, 237-239, 479, 498-501, 503-505, 509-514, 519-526, 529, 543, 545-548, over the past week for a total of 37 whole foundations, with 875 completed total.

Line construction crews performed structure setting at 672-634 over the past week for a total of 39 structures, with 692 completed total.

Wire stringing: Clipped: Conductor 722-680, OHGW 680-721, OPGW 698-686, 701-700

Restoration: EI Binford, 1095-1093

## Work Planned for Next Week

Foundation installation of structures: 178-192, 463-479, 487-497

Structure setting: 642-613

Wire Stringing:

OPGW: 743-713

OHGW: 748-722

Conductor 676-636

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None