

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 10/30/2013

Week 78

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1114

Structures Set = 997

Spans of Conductor Pulled = 762

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

Survey: Const. Stake: 251-261 ESA/ROW: 9-25, 68-69, 254-261 QC: 256-281

Material delivery continues with deliveries of structures and materials to CI-Harvey. Ten (10) loads to CI-Harvey.

Foundation installation has completed 89, 299, 300, 312, 313, 316, 330, 331, 345 over the past week for a total of 9 whole foundations, with 1,114 completed in total.

Line construction crews performed structure setting at 165-173, 175-192, 195-202, 204, 205, 397, 506-508, 515-516 over the past week for a total of 33 structures, with 997 completed in total.

Wire stringing: Wire clipping: Conductor clipped from 432-452, OHGW clipped from 574-604.

Restoration: CI Yard, DI Yard, 780-781, 795-802, 814-817, 973-975

## Work Planned for Next Week

Foundation installation of structures: 81-84, 93, 283-284, 295-298, 301-302, 311-315, 339-343

Structure setting: 405-376

Wire Stringing: OPGW 557-517, OHGW 565-517, Conductor 517-478

Restoration: DI-Yard, CI-Yard, 794-787, 781-780, 697

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

**Michael Hennes** ▶ Minnkota Power Cooperative, Inc. ▶ 10/29/2013

Week 77

### Extraordinary Events

Safety: – Construction Accident Resulting in a Injury

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

### Construction Summary To-Date:

Foundations Installed = 1105

Structures Set = 954

Spans of Conductor Pulled = 742

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

While off-loading a structure section at the BI-Yard near Wilton, the structure section rolled off the back of the flatbed and injured the truck driver (Broken Leg & Hip).

## Environmental

Category D surveys have been completed – No new ESA.

## Work Progress

Survey: Const. Stake: 262-281    ESA/ROW: 262-281    QC: None

Material delivery continues with deliveries of structures and materials to AI-Center. Thirty-Nine (39) loads to AI-Center.

Foundation installation has completed none over the past week for a total of 0 whole foundations, with 1,105 completed in total.

Line construction crews performed structure setting at 208-226 over the past week for a total of 19 structures, with 954 completed in total.

Wire stringing: No wire completion took place due to weather condition.

Restoration: DI Yard, 716-718, 816-814,

## Work Planned for Next Week

Foundation installation of structures: 81-84, 89, 93, 295-296, 311-316, 318-319, 323-325, 330-331, 342-343, 345

Structure setting: 165-194

Wire Stringing: OPGW 598-570, OHGW 573-565, Conductor 431-407

Restoration: DI-Yard, CI-Yard, 697-678

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

A construction accident resulting in an injury was identified in the Safety Section of this report. This was reported by email to PSC staff on Oct 14, 2013, the day of the accident. Minnkota has requested a full incident report from Michels Power and has not received this report as of the time of this filing. Continued efforts to receive and file the requested Incident report with the NDPSC will be a high priority action item.

## Structure Move Requests

None

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 10/22/2013

Week 76

### Extraordinary Events

Safety: Minor – Vehicle Accident

Environmental: Minor – Oil spill

Damage: Minor – Overhead power line

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

### Construction Summary To-Date:

Foundations Installed = 1105

Structures Set = 935

Spans of Conductor Pulled = 742

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

A line construction worker was pulling out to make a turn at an intersection and missed that another vehicle was traveling into the intersection. Both vehicles stopped/swerved but contact was made resulting in minor damage to both vehicles.

During placement of matting, a matting boom truck struck a distribution line neutral wire causing a breakage in the wire. The distribution company was called, and as there was no outage the neutral wire was repaired the next day. No injuries or damage other than a broken wire.

## Environmental

5 Gallons of hydraulic oil spilled near structure 361 from a trailer oil cooler which leaked onto the ground. The oil spill was immediately contained, contaminated soils cleaned up, and post inspection performed by the EI and CM.

## Work Progress

Survey: Const. Stake: 71-77, 283-299, 557 (Regen. Station) ESA/ROW: 27-29, 282-305 QC: 71-77, 283-317

Material delivery continues with deliveries of structures and materials to CI-Harvey. Six (6) loads to CI-Harvey.

Foundation installation has completed 85-86, 109, 317, 320-321, 332-333, 344, 346-347, 350, 359-360, 377-379, 506-508, 515-516 over the past week for a

total of 22 whole foundations, with 1,105 completed in total.

Line construction crews performed structure setting at 1, 227-237, 239 and 406-408 over the past week for a total of 16 structures, with 935 completed in total.

Wire stringing: Clipped Conductor 478-460

Restoration: DI Yard, 366, 915-918

## Work Planned for Next Week

Foundation installation of structures: 74-76, 78-79, 81-82, 93, 295-300, 311, 318-319, 322, 340

Structure setting: 182-211

Wire Stringing: OPGW 598-570, OHGW 573-656, Conductor 1, 453-431

Restoration: Alkali Flats, DI-Yard

## Land Owner/Public Issues

Continued dialog with county and township road superintendents regarding road maintenance and repairs.

Incident report for the underground cable strike at structure 67 and reported in week 74 is still pending from the contractor.

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None