

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 11/5/2013

Week 79

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1139

Structures Set = 1037

Spans of Conductor Pulled = 786

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey: Const. Stake: 749-756, 765-766, 247-250, 68
ESA/ROW: 300, 749-756, 765-766, 251-255, 22-23
QC: 251-258, 69

Material delivery continues with deliveries of structures and materials to CI-Harvey. Ten (10) loads to CI-Harvey.

Foundation installation has completed 73-74, 83-84, 93, 295-298, 302, 306-311, 314-315 and 339-343 over the past week for a total of 23 whole foundations, with 1,139 completed in total.

Line construction crews performed structure setting at 362-363, 367-396 and 398-405 over the past week for a total of 40 structures, with 1,037 completed total.

Wire stringing: Wire clipping: Conductor clipped from 431-407, OPGW clipped from 605-566.

Restoration: 681-680, 697-695, 366, 478-479, 789-788

Work Planned for Next Week

Foundation installation of structures: 59, 71, 76-79, 81, 288-292, 301, 303-305, 318-319, 325-329, 335-339

Structure setting: 366-364, 361-358, 354-343, 300, 174, 126-125

Wire Stringing: OPGW 537-498, OHGW 565-512, Conductor 517-512, 407-351

Restoration: Alkali Flats

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

A structure move request and route modification request for structures 27, 28 and 29 in Oliver County will be filed separately to accommodate the request of the landowner.