

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 12/5/2013

Week 83

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1215

Structures Set = 1091

Spans of Conductor Pulled = 892

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey: Const. Stake: 127-131, 133-134, 141
ESA/ROW: 127-129 QC: 127-141

No material delivery this past week.

Foundation installation has completed 252-253, 256-258, 262-264, 281 and 751 over the past week for a total of 10 whole foundations, with 1,215 completed in total.

Line construction crews performed structure setting at 322-332 over the past week for a total of 11 structures, with 1,091 completed in total.

Wire stringing: Conductor: 200-205, 208-209, 211-231, 372-380 OHGW: 479-485, 513-516, 524-534 OPGW: 479-483, 499-516

Restoration: CI Yard, Repaired Ruts @ 1264-1267

Work Planned for Next Week

Foundation installation of structures: 56-58, 62-67, 148-149, 151, 153-157, 160, 162-164, 245-251, 259-261, 263, 69R+C

Structure setting: 321-295

Wire Stringing: Conductor 199-172, 351-322.
OPGW 478-438. OHGW 478-431.

Restoration: CI-Yard

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None.