

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 12/11/2013

Week 84

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1222

Structures Set = 1091

Spans of Conductor Pulled = 892

300 PU-09-670 Filed: 12/17/2013 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 12-11-2013

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey: Construction Stake: 48-51, 52-58 QC: 50-58

No material delivery this past week.

Foundation installation has completed 52, 156, 164, 247, 251, 255, 261 over the past week for a total of 7 whole foundations, with 1,222 completed in total.

Line construction crews did not perform any structure setting at no structures over the past week for a total of 0 structures, with 1,091 completed in total.

Wire stringing: None

Restoration: CI Yard

Work Planned for Next Week

Foundation installation of structures: 49-51, 64-67, 160, 162-163, 245-246, 248-250, 259-260, 266, 69 R

Structure setting: 321-303, 281-289, 49, 76, 72-71

Wire Stringing: Conductor 199-172, 351-318.
OPGW 478-438. OHGW 478-431.

Restoration: Demobilized

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None.