

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 12/30/2013

Week 87

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1250

Structures Set = 1119

Spans of Conductor Pulled = 1014

303 PU-09-670 Filed: 12/31/2013 Pages: 6  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks - weeks ending 12-19 & 12-30-2013

Minnkota Power Cooperative, Inc.

---

# CGF Project Weekly Status Report

Case No. PU-09-670

## Extraordinary Events

None

## Structure Move Requests

None.

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

Survey: None

No material delivery this past week.

No foundation installation this past week.

No structure setting this past week.

No wire stringing this past week.

Restoration: Demobilized

## Work Planned for Next Week

Foundation installation of structures: 47, 57-59, 138-139, 141-142, 144-145

Structure setting: Christmas Break.

Wire Stringing: Christmas Break.

Restoration: Demobilized

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

---

# Center to Grand Forks Project



## ► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 12/30/2013

Week 86

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1250

Structures Set = 1119

Spans of Conductor Pulled = 1014

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

Survey: None

No material delivery this past week.

Foundation installation have completed 54-55, 69, 151, 153-155, 157-159, 243-245, 248, 266 over the past week for a total of 15 foundations, with 1,250 completed in total.

Line construction crews performed structure setting at 71, 72, 76, 149, 279-281 over the past week for a total of 7 structures, with 1,119 completed in total.

Wire stringing: Clipping: OHGW 469-473, 486-511, OPGW 470-477, 459, Conductor 173, 185-198

Restoration: Demobilized

## Work Planned for Next Week

Foundation installation of structures: Christmas Break.

Structure setting: Christmas Break.

Wire Stringing: Christmas Break.

Restoration: Demobilized

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None.

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 12/19/2013

Week 85

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1235

Structures Set = 1112

Spans of Conductor Pulled = 892

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

Survey: Construction Stake: 36-47 QC: 47-49

No material delivery this past week.

Foundation installation have completed 50-51, 53, 149-150, 160, 162-163, 246, 249-250, 259-260 over the past week for a total of 13 foundations, with 1,235 completed in total.

Line construction crews performed structure setting at 301-321 over the past week for a total of 21 structures, with 1,112 completed in total.

Wire stringing: Clipping: OHGW 461-469, OPGW 461-469, 484-497

Restoration: Demobilized

## Work Planned for Next Week

Foundation installation of structures: 31, 49-50, 53-55, 68, 130-131, 135-136, 140-142, 144-148, 150-153, 158-161, 243-245, 69L & 69R

Structure setting: 281-279, 76, 72, 71, 149, 299-283

Wire Stringing: Conductor Support Static. OPGW 458-438. OHGW 458-431.

Restoration: Demobilized

## Land Owner/Public Issues

None

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None.