

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 1/9/2014

Week 88

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1251

Structures Set = 1119

Spans of Conductor Pulled = 1014

# CGF Project Weekly Status Report

Case No. PU-09-670

## Cultural or Historical Events

None

## Extraordinary Events

None

## Structure Move Requests

None.

## Safety/Damages

No issues over the past week.

## Environmental

No issues over the past week.

## Work Progress

Survey: None

No material delivery this past week.

Foundation installation completed structure 142 over the past week for a total of 1 whole foundation, with 1,251 completed in total.

No structure setting this past week.

No wire stringing this past week.

Restoration: Demobilized

## Work Planned for Next Week

Foundation installation of structures: 47, 57-59, 138-139, 141-142, 144-145

Structure setting: 749-757, 765-766, 299-292

Wire Stringing: (Conductor) 351-322 (OPGW) 458-418 (OHGW) 458-407

Restoration: Demobilized

## Land Owner/Public Issues

None