

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 1/17/2014

Week 89

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1264

Structures Set = 1119

Spans of Conductor Pulled = 1014

305 PU-09-670 Filed: 1/21/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 1-17-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

No issues over the past week.

Work Progress

Survey: (Staked) 15-18 (QC) 19-21, 26, 27, 59

No material delivery this past week.

Foundation installation has completed 47, 57, 58, 129-131, 140, 141, 145-148, 152 over the past week for a total of 13 whole foundation, with 1,264 completed in total.

No structure setting this past week.

No wire stringing this past week.

Restoration: Demobilized

Work Planned for Next Week

Foundation installation of structures: 31, 48-49, 58, 61-62, 64-68, 127-128, 135-139, 143-144

Structure setting: 749-757, 765-766, 287-283

Wire Stringing: (Conductor) 351-322 (OPGW) 458-418 (OHGW) 458-407

Restoration: Demobilized

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None.