

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 1/24/2014

Week 90

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: Minor

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1285

Structures Set = 1130

Spans of Conductor Pulled = 1014

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

None

Work Progress

Survey: (Staked) 15-18 (QC) 19-21, 26, 27, 59

No material delivery this past week.

Foundation installation has completed structures 36, 43, 56, 63-68, 127-128, 132-139, 143-144 over the past week for a total of 21 whole foundations, with 1,285 completed in total.

Line construction crews performed structure setting at 749-757, 765-766 over the past week for a total of 11 structures, with 1,130 completed in total.

No wire stringing this past week.

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time

Work Planned for Next Week

Foundation installation of structures: 9-10, 28, 31, 35, 37-40, 43-46, 48, 59-61

Structure setting: 299-283, 278-266

Wire Stringing: (Conductor) 748-780 (OPGW) 418-355 (OHGW) 407-381

Restoration: Demobilized

Land Owner/Public Issues

None

Cultural or Historical Events

During review of wire pulling area on either side of the Missouri River, a cultural site (appears to be an old well) was located on the west side. The area has been cataloged and marked off in the field.

Extraordinary Events

See minor historical find listed above.

Structure Move Requests

None.