

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 1/31/2014

Week 91

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1301

Structures Set = 1132

Spans of Conductor Pulled = 1043

309 PU-09-670 Filed: 2/10/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 1-31-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

None

Work Progress

Survey: (Staked) 2, 3, 6, 7, 8 (QC) 2, 6, 7, 8

No material delivery this past week.

Foundation installation has completed structures 32-35, 37-41, 44, 45, 48, 59-62 over the past week for a total of 16 whole foundations with 1,301 completed in total.

Line construction crews performed structure setting at 68 and 69 over the past week for a total of 2 structures with 1,132 completed in total.

Wire Stringing: Conductor: 351-322

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time

Work Planned for Next Week

Foundation installation of structures: 2-4, 10, 16-18, 22-24, 29-30, 41-42, 48-49

Structure setting: 295-283, 278-262

Wire Stringing: (Conductor) 71-70, 68-69 (OPGW)
397-376 (OHGW) 407-351

Restoration: Demobilized

Land Owner/Public Issues

None.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.