

# Center to Grand Forks Project



## ► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 2/14/2014

Week 93

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1327

Structures Set = 1213

Spans of Conductor Pulled = 1043

311 PU-09-670 Filed: 2/18/2014 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks - week ending 2-14-2014

Minnkota Power Cooperative, Inc.

# CGF Project Weekly Status Report

Case No. PU-09-670

## Safety/Damages

No issues over the past week.

## Environmental

None

## Work Progress

Survey: Staking Completed

No material delivery this past week.

Foundation installation has completed structures 4, 8, 10, 14-18, 24-27, 29 over the past week for a total of 13 whole foundations with 1,327 completed in total.

Line construction crews performed structure setting at 84-90, 92-98, 100-114, 116-117, 123-140, 145-147, 243-261 over the past week for a total of 71 structures with 1,213 completed in total.

Wire Stringing: OHGW: 421-406

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time

## Work Planned for Next Week

Foundation installation of structures: 5-7, 19-21, 28

Structure setting: 100-114, 278-263

Wire Stringing: (Conductor) 69-70 (OPGW) 376-334 (OHGW) 351-322

Restoration: Demobilized

## Land Owner/Public Issues

None.

## Cultural or Historical Events

None.

## Extraordinary Events

None.

## Structure Move Requests

None.