

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 2/26/2014

Week 95

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1334

Structures Set = 1283

Spans of Conductor Pulled = 1043

314 PU-09-670 Filed: 2/27/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 2-26-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

None.

Environmental

None.

Work Progress

Survey: Staking Completed

No material delivery this past week.

Foundation installation is complete.

Line construction crews performed structure setting at 51-53, 55-58, 61-66, 267-278, 283-298 over the past week for a total of 41 structures with 1,283 completed in total.

Wire Stringing: Clipping: OPGW 422-382

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time

Work Planned for Next Week

Foundation installation of structures: Completed

Structure setting: 52-30, 296-299

Wire Stringing: (Conductor) 69-70 (OPGW) 334-381 (OHGW) 351-381

Restoration: Demobilized

Land Owner/Public Issues

None.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.