

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 3/7/2014

Week 96

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1334

Structures Set = 1295

Spans of Conductor Pulled = 1043

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

None.

Environmental

None.

Work Progress

Survey: Staking complete.

No material delivery this past week.

Foundation installation is complete.

Line construction crews performed structure setting at 2-3, 37-43, 50-52, 54, 296-299 over the past week for a total of 17 structures with 1,295 completed in total.

Wire Stringing: Clipped OHGW: 352-363, 367-374

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time.

Work Planned for Next Week

Foundation installation of structures: Complete

Structure setting: 4-36, 44-49

Wire Stringing: (Conductor) 69-70 (OPGW) 334-381 (OHGW) 322-381

Restoration: Demobilized

Land Owner/Public Issues

None.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.