

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 3/12/2014

Week 97

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1334

Structures Set = 1334

Spans of Conductor Pulled = 1045

317 PU-09-670 Filed: 3/18/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 3-12-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

None.

Environmental

None.

Work Progress

Survey: Staking Completed

No material delivery this past week.

Foundation installation is complete.

Line construction crews performed structure setting at 4-36, 44-49 over the past week for a total of 39 structures with 1,334 completed in total.

Wire Stringing: Clipped OHGW: 322-381 Clipped OPGW 334-376

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time.

Work Planned for Next Week

Foundation installation of structures: Complete

Structure setting: Complete

Wire Stringing: (OPGW) 70-82, 69-65

Restoration: Demobilized

Land Owner/Public Issues

None.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.