

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 5/15/2014

Week 105

Extraordinary Events

Safety: None

Environmental: Minor

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1068

322 PU-09-670 Filed: 5/16/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 5-15-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

None.

Environmental

During spring thaw period, some of the temporary road material used for site access near Str. # 21 has slid down over the top of the silt fence and is encroaching on a drainage creek area. Daily inspections are in progress, and once ground firms up enough to get equipment in the material will be removed and the area restored.

Work Progress

Survey: Refresh Oliver Co. Right of Way markings.

No material delivery this past week.

Foundation installation is complete.

Structure setting is complete.

Wire Stringing: Clipped OHGW: 229-231, 199-172
OPGW: 192-220, Conductor: 67-54

Restoration: CI -Yard

Work Planned for Next Week

Survey: Refresh Burleigh Co. ROW

Wire Stringing: Conductor: 47-23; OHGW: 174-172,
68-47; OPGW: 191-169, 65-43

Restoration: CI-Yard

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.