

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 5/22/2014

Week 106

Extraordinary Events

Safety: None

Environmental: Minor

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1086

326 PU-09-670 Filed: 5/22/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 5-22-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

None.

Environmental

During spring thaw period, some of the temporary road material used for site access near Str# 21 has slid down over the top of the silt fence and is encroaching on a drainage creek area. To date all the temporary road material has been cleaned up.

Work Progress

Survey: Refresh Oliver Co./Burleigh Co. Right of Way

No material delivery this past week.

Foundation installation has completed.

Structure setting has completed

Wire Stringing: Clipped OPGW: 170-190,
Conductor: 64-34

Restoration: CI -Yard

Work Planned for Next Week

Survey: Refresh Burleigh Co. ROW

Wire Stringing: Conductor: 25-6, 71-89; OHGW: 47-29; OPGW: 68-29

Restoration: CI-Yard

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.