

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 5/30/2014

Week 107

Extraordinary Events

Safety: Construction accident resulting in injury requiring medical attention

Environmental: Minor

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1098

330 PU-09-670 Filed: 6/6/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 5-30-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

During a wire pulling reel change, a line worker injured his hand and had to be taken to the hospital. That evening the injury required a surgical procedure, investigation is still on going.

Environmental

Erosion of gravel into stream near Str 21;

Construction workers traveling outside of R/W & on USFWS easements @ Str 196-197

Work Progress

Survey: Refresh Oliver Co./Burleigh Co. Right of Way.

No material delivery this past week.

Wire Stringing: Clipped OHGW: 67-32 OPGW: 64-54, Conductor: 26-28, 72-76, 7-8

Restoration: CI -Yard

Work Planned for Next Week

Survey: Refresh Burleigh Co. ROW

Wire Stringing: Conductor: 47-23; OHGW: 174-172, 68-47; OPGW: 191-169, 65-43

Restoration: CI-Yard

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

See attached Incident report for more information as submitted by the Line Contractor.