

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 6/4/2014

Week 108

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1120

# CGF Project Weekly Status Report

Case No. PU-09-670

## Extraordinary Events

None.

## Structure Move Requests

None.

## Safety/Damages

No accidents, injuries or near misses reported.

## Environmental

None.

## Work Progress

Survey: Refresh McLean Co. Right of Way, 68-69  
Span

No material delivery this past week.

Wire Stringing: Conductor: 11-22, 77-81, 90-92  
OHGW: 90-104 OPGW: 90-103

Restoration: CI –Yard, 623-619, 551, 529-528, 510,  
486-480

## Work Planned for Next Week

Survey: Material Cleanup

Wire Stringing: Conductor: 1-6, 105-126; OHGW: 1-  
23; OPGW: 1-22, 104-126

Restoration: CI-Yard, 491-490, 486-480, 479-478,  
443, 423

## Land Owner/Public Issues

No new issues at this time.

## Cultural or Historical Events

None.