

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 6/12/2014

Week 109

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1120

333 PU-09-670 Filed: 6/16/2014 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks - week ending 6-12-2014

Minnkota Power Cooperative, Inc.

---

# CGF Project Weekly Status Report

Case No. PU-09-670

## Extraordinary Events

None.

## Structure Move Requests

None.

## Safety/Damages

No accidents, injuries or near misses reported.

## Environmental

None.

## Work Progress

Survey: Refresh McLean Co. Right of Way

No material delivery this past week.

Foundation installation has completed.

Structure setting has completed

Wire Stringing: Conductor: 1-6, 83-88, 93-105

OHGW: 1-6 OPGW: 1-22, 43-46, 82-88

Restoration: CI –Yard, 465, 455, 433, 479-478, 551-538

## Work Planned for Next Week

Survey: Material Cleanup

Wire Stringing: Conductor: 105-151; OHGW: 6-25, 89-126; OPGW: 104-126

Restoration: None provided

## Land Owner/Public Issues

No new issues at this time.

## Cultural or Historical Events

None.