

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 6/18/2014

Week 110

Extraordinary Events

Safety: Minor

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1164

334 PU-09-670 Filed: 6/25/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 6-18-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Extraordinary Events

None.

Structure Move Requests

None.

Safety/Damages

During 151-156 pull on June, 11th @ 5PM, wire pulling line came in contact with single phase line causing a blown fuse that affected 4 customers.

Environmental

None.

Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: 111-126 OHGW: 7-31, 121-122 OPGW: 23-42, 114-125

Restoration: CI –Yard, 542-538

Work Planned for Next Week

Survey: None

Wire Stringing: Conductor: 110-11, 126-172; OHGW: 71-89, 105-110; OPGW: 104-110, 126-147

Restoration: BI-Yard, 400-397, 359-358, 344-342

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.