

Center to Grand Forks Project



► CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ► Minnkota Power Cooperative, Inc. ► 6/25/2014

Week III

Extraordinary Events:

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1199 of 1336

335 PU-09-670 Filed: 6/27/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 6-25-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Structure Move Requests

None.

Safety/Damages

No accidents, injuries, or near misses.

Environmental

None.

Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: 106-111, 126-151
OHGW: 106-125 OPGW: 106-113

Restoration: BI-yard, 344-342, 400-397

Work Planned for Next Week

Survey: None

Wire Stringing: Conductor: 232-294; OHGW: 126-172; OPGW: 126-169

Restoration: BI-Yard, 359-358, 344-342, 233-238

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

None.