

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 7/11/2014

Week 113

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1260 of 1336

337 PU-09-670 Filed: 7/11/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand
Forks - week ending 7-11-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Structure Move Requests

None.

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses.

Environmental

None.

Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: 253-279 OHGW: 233-255 OPGW: 148-168

Restoration: None

Work Planned for Next Week

Survey: None

Wire Stringing: Conductor: 279-322, 748-751;
OHGW: 266-279; OPGW: 230-292

Restoration: 153-151, 149-148, 140-139

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

None.