

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 7/17/2014

Week 114

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1289 of 1336

338 PU-09-670 Filed: 7/17/2014 Pages: 2  
Minnkota Power 345 kV trans. line - Center to Grand  
Forks - week ending 7-17-2014

Minnkota Power Cooperative, Inc.

---

# CGF Project Weekly Status Report

Structure Move Requests

None.

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses.

Environmental

None.

Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: 279-307 OHGW: 240-255 OPGW: 230-255

Restoration: None

Work Planned for Next Week

Survey: None

Wire Stringing: Conductor: 748-751, 751-780;  
OHGW: 279-282, 282-294, 294-322; OPGW: 266-271, 271-292, 292-300

Restoration: 65-69, 9-18

Land Owner/Public Issues

No new issues at this time.

Cultural or Historical Events

None.

Extraordinary Events

None.

---