

# Center to Grand Forks Project



## ▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 7/25/2014

Week 115

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = Completed

Structures Set = Completed

Spans of Conductor Pulled = 1302 of 1336

# CGF Project Weekly Status Report

Case No. PU-09-670

## Structure Move Requests

None.

## Safety/Damages

No accidents, injuries, or near misses.

## Environmental

None.

## Work Progress

Survey: None

No material delivery this past week.

Wire Stringing: Conductor: 308-321 OHGW: 267-287 OPGW: 257-281

Restoration: 14-18, 38, 43-49, 50-58

## Work Planned for Next Week

Survey: None

Wire Stringing: Conductor: 751-780; OHGW: 751-780 OPGW: 743-787

Restoration: 9-18, 60-69 23<sup>rd</sup> St (Oliver Co)

## Land Owner/Public Issues

No new issues at this time.

## Cultural or Historical Events

None.

## Extraordinary Events

None.